

Seabeck Marina



Work Performed

Pacific Pile & Marine: Marina restoration. Replaced the existing dilapidated Seabeck Marina, condemned in 2005, with a 200-slip marina along the downtown Seabeck waterfront. Included concrete breakwater with 2 wings: 493- and 512-ft; removal of piers, floats, and gangways; construction of 16-ft x 175-ft main concrete approach dock; structural pile, steel gangway. New marina added 450 LF moorage consisting of 12 ea 30-ft, 63 ea 40-ft, and 18 ea 50-ft floats. 320 creosote-treated pile were removed and 250 ea 14- to 20-in dia pile were installed.

Location: Seabeck, WA
Contract Amount: \$350,000
Performance Dates: Mar-2010 - Apr-2010
Client: Olympic View Marina, LLC
Contact: Boyer Halvorsen